Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2019-08-28-95** **Date: 25-03-19**
Project Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.
Agency	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.
Customer's Reference	:	EE(Project)/Ynk Zone/WO/16/18-19
Date of Receipt	:	22-03-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	23-03-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.76	–
2	Finess by Air permeablity method (m^2/kg,Min)	292.1	225m^2/kg, Min
3	Density (gm/cc)	3.12	–
4	Standard Consistency (%)	28.0%	Not specified
5	Initial Setting time	155 minutes	Not less than 30 minutes
6	Final Setting time	270 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1mm	Not more than 10 mm

Asst. Executive Engineer
Project Division
Velahanka Zone
Bangalore

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2019-08-28-95** **Date: 20-04-19**
Project Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.
Agency	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.
Customer's Reference	:	EE(Project)/Ynk Zone/WO/16/18-19
Date of Receipt	:	22-03-19
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	23-03-19
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig. Date

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2019-08-28-95** **Date: 27-03-19**
Project Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.
Agency	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.
Customer's Reference	:	EE(Project)/Ynk Zone/WO/16/18-19
Date of Receipt	:	22-03-19
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	22-03-19

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	245	245	1.6	98.4	90-100
3	20 mm	7875	8120	54.1	45.9	30-70
4	10 mm	3899	12019	80.1	19.9	10-35
5	4.75 mm	2588	14607	97.4	2.6	0-5
6	Pan	393	15000	100.0	0	---

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2019-08-28-95** **Date: 27-03-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	**12.4**	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	**11.9**	
3	Specific Gravity	**2.64**	–
4	Bulk Density(Loose) (Kg/l)	**1.38**	–
5	Bulk Density(Compacted) (Kg/l)	**1.45**	–
6	Water Absorption(%)	**0.22**	–

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2019-08-28-95**	**Date: 26-03-19**
Project Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.	
Agency	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.	
Customer Reference	:	EE(Project)/Ynk Zone/WO/16/18-19	
Date of Receipt	:	22-03-19	
Sample Type/ Size	:	20mm down size coarse aggregate	
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties	
Date of test	:	22-03-19	

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	298	298	6.0	94.0	90-100
3	10 mm	2645	2943	58.9	41.1	25-55
4	4.75 mm	1811	4754	95.1	4.9	0-10
5	Pan	246	5000	100	0	–

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2019-08-28-95** **Date: 26-03-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	**8.9**	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	**11.4**	
3	Specific Gravity	**2.62**	_
4	Bulk Density(Loose) (Kg/l)	**1.42**	_
5	Bulk Density(Compacted) (Kg/l)	**1.48**	_
6	Water Absorption(%)	**0.35**	--
7	Aggregate crushing Value(%)	**24.8**	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	**25.1**	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signature
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

End of Report

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID	:	CP-2019-08-28-95 **Date: 26-03-19**
Project Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.
Agency	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.
Customer's Reference	:	EE(Project)/Ynk Zone/WO/16/18-19
Date of Receipt	:	22-03-19
Sample Type	:	Fine Aggregate
Reference to BIS codes	:	IS 383 : 2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1, 3) RA2012 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption
Date of test	:	22-03-19
Total weight taken	:	1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

CIVIL Pro
Sig.....
Date.....
BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2019-08-28-95** **Date: 26-03-19**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	_
2	Specific Gravity	2.59	_
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID : CP-2019-08-28-95 **Date: 29-03-19**

Project Name : Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

Agency : Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Customer's Reference : EE(Project)/Ynk Zone/WO/16/18-19

Date of Receipt : 28-03-19

Sample Type : Sunvik

Reference to BIS codes : IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.

Date of test: : 28-03-19

SlNo	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe500	8	0.391	512	652	20.0%	Satisfactory	Satisfactory
2	Sunvik	Fe500	10	0.616	528	672	21.0%	Satisfactory	Satisfactory
3	Sunvik	Fe500	12	0.888	544	668	20.0%	Satisfactory	Satisfactory
4	Sunvik	Fe500	16	1.581	572	674	19.0%	Satisfactory	Satisfactory
5	Sunvik	Fe500	20	2.476	584	693	19.0%	Satisfactory	Satisfactory
6	Sunvik	Fe500	25	3.472	597	712	18.0%	Satisfactory	Satisfactory
7	Sunvik	Fe500	32	6.321	612	728	18.0%	Satisfactory	Satisfactory

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

End of Report

Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO

AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 08/04/2019

[illegible] ID	:	CP-2019-08-28-95
[illegible] Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.
[illegible]	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.
[illegible] Reference	:	EE(Project)/Ynk Zone/WO/16/18-19
[illegible] Receipt	:	01-04-19
[illegible] ID	:	PCC
[illegible] Type /Size	:	150X150X150 mm
[illegible] grade/Age	:	M15 / 7 Days Compressive Strength
[illegible] to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
[illegible] Test	:	08/04/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	30/03/2019	08/04/2019	151.82 X 149.85 X 150.82	22750	**8.109**	287.2	12.6	12.4
2	PCC	M15	30/03/2019	08/04/2019	151.45 X 151.59 X 149.11	22959	**8.809**	278.5	12.1	
3	PCC	M15	30/03/2019	08/04/2019	150.27 X 150.30 X 150.65	22586	**8.487**	278.0	12.3	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

Page 1/1

****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 27/04/2019

ID	:	CP-2019-08-28-95
Project Name	:	Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.
Agency	:	Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.
Customer's Reference	:	EE(Project)/Ynk Zone/WO/16/18-19
Date of Receipt	:	01-04-19
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of Test	:	27/04/2019

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	30/03/2019	27/04/2019	151.92 X 149.11 X 149.49	22653	**8.428**	401.8	17.7	17.6
2	PCC	M15	30/03/2019	27/04/2019	151.72 X 149.86 X 151.27	22736	**8.955**	406.5	17.9	
3	PCC	M15	30/03/2019	27/04/2019	150.01 X 151.76 X 150.41	22766	**8.855**	391.8	17.2	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: **CP-2019-08-28-95** **Date: 08/04/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 01-04-19

: PCC

: 150X150X150 mm

: M15 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 08/04/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
PCC	M15	30/03/2019	08/04/2019	151.66 X 150.76 X 151.55	22863	**8.109**	285.9	12.5	12.7
PCC	M15	30/03/2019	08/04/2019	149.72 X 150.46 X 149.60	22527	**8.809**	286.5	12.7	
PCC	M15	30/03/2019	08/04/2019	149.74 X 151.04 X 151.34	22616	**8.487**	293.9	13.0	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 27/04/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 01-04-19

: PCC

: 150X150X150 mm

: M15 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 27/04/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
PCC	M15	30/03/2019	27/04/2019	151.01 X 150.93 X 150.49	22793	**8.428**	387.9	17.0	17.3
PCC	M15	30/03/2019	27/04/2019	150.14 X 149.99 X 151.75	22519	**8.955**	390.5	17.3	
PCC	M15	30/03/2019	27/04/2019	150.36 X 149.88 X 151.45	22536	**8.855**	398.4	17.7	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro Sig..... Date..... BANGALORE

****End of Report****

| Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: CP-2019-08-28-95 **Date: 27/04/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 01-04-19

: PCC

: 150X150X150 mm

: M15 / 28 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 27/04/2019

[illegible]	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
[illegible]	M15	30/03/2019	27/04/2019	150.11 X 149.49 X 151.38	22441	**8.428**	385.9	17.2	17.4
[illegible]	M15	30/03/2019	27/04/2019	149.69 X 150.18 X 151.03	22481	**8.955**	384.8	17.1	
[illegible]	M15	30/03/2019	27/04/2019	151.77 X 151.22 X 150.75	22951	**8.855**	407.1	17.7	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro ★ Sig..... Date..... ★ BANGALORE

Page 1/1
****End of Report****

CIVIL PRO
AN ISO 9001 : 2008 COMPANY &NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

: **CP-2019-08-28-95** **Date: 08/04/2019**

: Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

: EE(Project)/Ynk Zone/WO/16/18-19

: 01-04-19

: PCC

: 150X150X150 mm

: M15 / 7 Days Compressive Strength

: IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

: 08/04/2019

Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
PCC	M15	30/03/2019	08/04/2019	150.41 X 150.48 X 149.78	22633	**8.109**	292.0	12.9	12.6
PCC	M15	30/03/2019	08/04/2019	150.05 X 151.54 X 149.79	22739	**8.809**	274.8	12.1	
PCC	M15	30/03/2019	08/04/2019	149.43 X 151.15 X 149.20	22586	**8.487**	291.1	12.9	

FOR CIVIL Pro.

R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL Pro BANGALORE Sig. Date.

Page 1/1
****End of Report****